

## **ORC Water Professionals**

### **Operations Report**

**April 2015**

**Prepared by: Ernest Espinosa and Gabrielle Begeman, Facilities Operators  
Hi-Land Acres Water and Sanitation District**

#### **North Well**

The following events occurred at the North well over the course of the previous month.

- Has been running exceptionally well.

#### **WTP & Distribution System**

- The meter readings were sent to AMCOBI on 04/30/15.

#### **South Well**

- NRC:
- Removed and disposed of approximately 500 sqft of old roofing
- Installed ½" OSB roof sheathing on entire roof
- Installed new 30 year TAMKO dimensional shingle color to be Weather Wood, with a synthetic underlayment
- Installed new 2x4 drip edge flashing to match the roof color
- Sealed and painted all penetrations
- Installed new Ridge Shingles to match building
- Sealed Low Roof Cavity with Counter Flashing and paint to match existing structure
- The finished workmanship has been inspected the decking and completion of the roof. NRC did an outstanding job.

#### **WWTP**

- The letter to the State was sent 4-27 for the Status/ Progress Report for Code CS010.
- The chlorine regulator has been received and delivered to the South WWTP.
- The WWTP pump in detention pond failed and was pumped, pulled, and fixed.
- The screen/netting has been installed on the intake pipe to prevent debris and animals from entering.
- The influent channel had clogged and was cleared out.

#### **Collection System**

- Guildner has been coordinating with Gabby at ORC on a start date for performing work.
- Throughout the North Side of Hi-Land Acres- the Adams County paving project has continued as planned.
- Brannan Sand and Gravel has been the contractor selected by Adams County for completion.
- 161<sup>st</sup> Place has been ordered to be reconstructed. The rest of the streets will either receive crack seal or an overlay.
- All valves and manholes have been located and/or dug up and marked accordingly
- Final walk through with Adams County and Brannan was completed on 4-28-15
- Three manholes are in need of rising due to depth and location.