

**ORC Water Professionals  
Operations Report  
September 2015  
Prepared by: Ernest Espinosa, Facilities Operator**

**Hi-Land Acres Water and Sanitation District**

**North Well**

The following events occurred at the North well over the course of the previous month.

- The vegetation surrounding the water treatment plant is in need of mowing, weed trimming.
- The North Well is functioning very well.
  
- Still will need to review:
  - ORC was informed that the south fencing surrounding the North Well will need to be moved back 4 feet for Electrical Safety Requirements (ESR).
  - This will safely allow certified persons to access the North Wells Meter Box and Fuse Disconnect Box.
  - Minimum safe distance is 4 feet from panel door opening.

**WTP & Distribution System.**

- The meter readings were sent to AMCOBI on 08-30- 2015.
- ORC has received two new meters from National Meter.
- New development fire hydrant install on 8-14-2015
  - Install contractor: Vancara Builders, LLC- Scott Cvancara, President/Manager- Office #303-591-7963, Cell 720-685-3017
  - Parts of system isolated without pressure loss to residents
- TTHM's HAA5's taken and submitted for Compliance
- 8-21-2015 Vancara Builders LLC installed
  - Transmittter -- M25 FH RTR CE PIT ORION W/DP,GAL- LOC:D115  
PN:M25PORDPFHG
  - Register -- 64394-001 thru metal lid mounting kit F/PIT ORION
    - MODEL#25, 5/8" - 3/4" 62584-001, 0715.
  - METER BODY- 3/4" #10115492

**South Well .**

- The vegetation surrounding the water treatment plant and access paths are in need of mowing, weed trimming and debris removal.