

## **Hi-Land Acres Water and Sanitation District**

### **North Well**

- All systems running well.
- Air compressor has been replaced.

### **South Well**

- The instant hot water heater has been replaced and is operational.
- The keyed locks had to be replaced on both doors as the wind blew the doors open and broke the keys off in the handle.
- Welded South Tank work is complete
  - Tank has been fully sand blasted and a 2 part epoxy coating applied.
  - Repairs were made on 5 support rafters to ensure structural integrity of the tank.
  - New gaskets have been made and installed on both bottom and top hatches.
  - Tank was disinfected, sampled and will be placed back in service asap.
  - All photos and inspections are available here:

[https://orcwaterllc.sharepoint.com/:f:/s/ORCWater/Eke9SnV1DLtAjcLpY6Z-7BcBpL3\\_ftKjpfsrcw88PSus9dQ?e=jkMUkt](https://orcwaterllc.sharepoint.com/:f:/s/ORCWater/Eke9SnV1DLtAjcLpY6Z-7BcBpL3_ftKjpfsrcw88PSus9dQ?e=jkMUkt)

### **Distribution System**

- 5 meters replaced with cellular meters. AMCOBI has updated the Badger platform to allow the cellular meters to be read in Beacon.
- Meter reads completed.