

Hi-Land Acres Water and Sanitation District

North Well

- All systems running well.

South Well

- Welded South Tank has shown leaking at the base of the tank where the welds . We have been in communication with Colema and they plan to revisit the tank and weld the leak closed. They are not in town and will complete the work when they come back scheduled for July.
- We have been juggling the draining the tank via normal usage at the South side to prepare for the welding of the tank without having to waste the water out of the tank.
- The controls for the south booster pumps are well are in the old welded tank that is leaking. Without that tank online, the well and booster pumps do not function properly.
- We are waiting on DEVCO to assess revising the controls to allow for water to be made and distributed with the welded tank online.

Distribution System

- Meter reads completed