

Hi-Land Acres Water and Sanitation District

North Well

- Bad timer switch causing pumps to turn off causing low pressure in system. Timer replaced

South Well

- Determined that the epoxy coating failed due to water saturation in the ground. Waiting for the surrounding ground to dry before continuing work.

Distribution System

- Meter reads completed
- All valves were located, dug up and exercised.